

**Public Attachment 1: Commercial Laundry Appliances – Program Overview**

		<b>Month</b>	<b>RFP – Commercial Laundry</b>
2021		May	RFP 21010 Closing Date: Commercial Laundry Appliance
		June	Confirm Successful Proponent BIFAC Approval: RFP 21010 - Commercial Laundry Appliance
		July	Board of Directors Approval: RFP 21010 - Commercial Laundry Appliance
		August	If <b>Coinamatic</b> is approved as the new vendor, the following will be actioned:
		September	Initiate Site Assessments
		October*	Install 20% of Laundry Appliances + Continue Assessments
		November*	Install 40% of Laundry Appliances+ Continue Assessments
		December*	Install 60% of Laundry Appliances + Complete Assessments
		January*	Install 80% of Laundry Appliances
		February*	Install 100% of Laundry Appliance
2022		March	Excess transition buffer that was originally built into the change order agreement with the incumbent vendor (Sparkle Solutions). This buffer will not be required if Coinmatic completes the accelerated installations by February 2022.
		April	
		May	
		June	

- \* Note: Coinmatic has confirmed they have acquired a significant inventory of laundry appliances that would accelerate the installation timelines, with a projected completion by February 2022. At that point, the month-to-month agreement with the incumbent vendor (Sparkle Solutions) would terminate.
- \* Note: As new laundry appliances are installed by Coinamatic, the incumbent vendor (Sparkle Solutions) will remove the corresponding percentage of laundry appliances.